

Radon Testing YHC Supplied Staff Housing 2017-18

As per the Radon Management Guidelines for Yukon government.

Facility	Reading	Post Mitigation
Beaver Creek	57	N/A
Beaver Creek	81	N/A
Beaver Creek	181	N/A
Carcross	99	N/A
Carcross	39	N/A
Carcross	56	N/A
Carcross	64	N/A
Carmacks	93	N/A
Carmacks	49	N/A
Carmacks	88	N/A
Carmacks	247	Planned for 2019-20
Carmacks	N/A*	N/A
Carmacks	69	N/A
Carmacks	137	N/A
Carmacks	67	N/A
Carmacks	67	N/A
Carmacks	45	N/A
Carmacks	59	N/A
Carmacks	28	N/A

* This test was not sent to the lab

Facility	Reading	Post Mitigation
Carmacks	56	N/A
Dawson	41	N/A
Dawson	26	N/A
Dawson	55	N/A
Dawson	49	N/A
Dawson	47	N/A
Dawson	76	N/A
Dawson	73	N/A
Dawson	90	N/A
Dawson	88	N/A
Dawson	76	N/A
Dawson	11	N/A
Dawson	44	N/A
Dawson	41	N/A
Destruction Bay	15	N/A
Destruction Bay	135	N/A
Faro	102	N/A
Faro	55	N/A
Faro	52	N/A
Faro	55	N/A
Haines Junction	151	N/A
Haines Junction	54	N/A
Mayo	146	N/A
Mayo	82	N/A
Mayo	90	N/A
Mayo	103	N/A
Mayo	166	N/A
Mayo	105	N/A

Facility	Reading	Post Mitigation
Mayo	310	Planned for 2019-20
Mayo	113	N/A
Mayo	170	N/A
Mayo	217	Planned for 2019-20
Mayo	111	N/A
Old Crow	5	N/A
Old Crow	4	N/A
Old Crow	12	N/A
Old Crow	0	N/A
Old Crow	12	N/A
Old Crow	15	N/A
Old Crow	14	N/A
Old Crow	0	N/A
Old Crow	22	N/A
Old Crow	10	N/A
Old Crow	9	N/A
Pelly Crossing	761	Planned for 2018/19
Pelly Crossing	51	N/A
Pelly Crossing	230	Planned for 2019-20
Pelly Crossing	166	N/A
Pelly Crossing	105	N/A
Pelly Crossing	118	N/A
Ross River	136	N/A
Ross River	100	N/A
Ross River	117	N/A
Ross River	42	N/A
Ross River	114	N/A

Facility	Reading	Post Mitigation
Teslin	80	N/A
Teslin	74	N/A
Teslin	79	N/A
Teslin	20	N/A
Teslin	59	N/A
Teslin	110	N/A
Teslin	30	N/A
Teslin	77	N/A
Teslin	40	N/A
Teslin	38	N/A
Watson Lake	20	N/A
Watson Lake	33	N/A
Watson Lake	39	N/A
Watson Lake	160	N/A
Watson Lake	369	Planned for 2019-20
Watson Lake	283	Planned for 2019-20
Watson Lake	128	N/A
Watson Lake	47	N/A
Watson Lake	294	Planned for 2019-20
Watson Lake	22	N/A
Watson Lake	54	N/A
Watson Lake	203	Planned for 2019-20
Watson Lake	1121	Planned for 2018/19
Watson Lake	100	N/A
Mitigation requirements: <ul style="list-style-type: none"> • Between 200 and 600 Bq/m³ within 2 years • Over 600 Bq/m³ within 1 year 		